BRUHAT BANGALORE MAHANAGARA PALIKE
FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Construction of School Building at Singapura in Ward No:11**
2	Estimate cost/Amount	Rs.100.00 Lakhs
3	Name of Contractor	Sri. Kumar Raju (M/s Sri Vinayaka Builders)
4	Amount of Contract	Rs.8715587.00
5	Agreement No	85/2020-21
6	No and date underwhich the Work order has been issued	85/2020-21 Dated: 21-08-2020
7	Time Limit originally fixed for completion	9 Months
8	Date of Application by the contractor for granting extension	19-05-2021
9	Date of Receipt of application in the sub division office	19-05-2021
10	Extension granting if any:	
	From	
	To	
11	Work carried out by the contractor during the original period stipulated in contract	30%
12	Work carried during the first period of extension	-
13	Work Carried out during and Extension	70%
14	Time now applied for	17 months
15	Date of recommending time limit applied	20-10-2022
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	70%
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work has been delay due to Permission from ZP Bangalore to demolished the Old School Building and Covid -19
22	Recommendation of Executive Engineer	Rs 15/- per day penalty may be imposed.

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division, BBMP

Chief Engineer
Yelahanka Zone, BBMP

Scanned by TapScanner